



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348



## Sedona in Motion – Uptown Roadway Improvements

**FY18 CIP Update**



### KEY FEATURES:

**Consultant:** Kimley-Horn

**Contractor:** TBD

**Timing:** April 2018 – FY 19

**Construction Challenges:**

- Heavy vehicular and pedestrian traffic
- Land acquisition
- Potential for restricted work hours based on public outreach feedback

**Project Manager:**

Stephen Craver, PE  
 (928) 203-5059

[SCraver@SedonaAZ.gov](mailto:SCraver@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039

[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY18 Project Budget:** \$632,000

**Total Project Budget:** \$3,512,000

This project is a result of the Transportation Master Plan. It was identified by Council as the highest priority project. The project will include construction of a raised median with decorative barrier or landscaping; construction of a turn-around or roundabout at the north end of Uptown; construction of an additional southbound travel lane on SR 89A through Uptown; construction of a roundabout on SR 89A at Jordan Road; development of a new access to public parking via Schnebly Road; and traffic signal alterations.

**Status:** The project is currently in the Scoping Phase (Concept Design) with the City's consultant. The consultant's current focus is on data collection, land survey, geotechnical investigations, traffic studies and development of improvement concepts for design. A design concept report is expected in June 2018. The overall design phase of the project is anticipated to be completed on or about February of 2019.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

### Project Status

**April 2018**

Project Phase	% Completion	Completion Date
Design	0%	February 2019
Construction	0%	TBD