



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WWRP Recharge Well No. 3 and No. 4

FY18 CIP Update



KEY FEATURES:

Consultant: Carollo Engineers, Inc.
Contractor: KP Ventures Well Drilling and Pump Company, LLC

Construction Challenges:

- Start-up and Programming

Project Manager:
 Roxanne Holland, PE
 (928) 203-5069
RHolland@SedonaAZ.gov

City Engineer:
 J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY18 Project Budget: \$1,990,275
Total Project Budget: \$12,664,758

The Wastewater Department began operating Recharge Well No. 1 and Well No. 2 in July 2017 after final completion and start-up of the two wells was achieved.

This project includes design, drilling and equipping of Recharge Well No. 3 and/or Well No. 4. The need to complete both wells will be determined during the design phase.

Status: Design for the recharge wells has begun and is approximately 15% complete. In addition to the recharge wells, the city is required to install a Point of Compliance (POC) well.

A Job Order Contract was awarded to KP Ventures Well Drilling and Pump Company for the drilling of the POC well and drilling of future recharge wells. KP Ventures has achieved drilling to the final depth of the POC well and completed the casing installation and development of the well. Remaining work includes installing a permanent pump. The project is anticipated to be complete in May 2018.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

April 2018

Project Phase	% Completion	Completion Date
Design	15%	Fall 2018
Construction (POC Well)	90%	Spring 2018