



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 3A, 3B – Uptown Parking, Wayfinding, and One-Way

FY19 CIP Update



KEY FEATURES:

Consultant: Axia Creative (wayfinding)
 Kimley-Horn (one-way streets)

Contractor: TBD

Timing: July 2018 – FY 20

Construction Challenges:

- ADOT approval and siting for signage
- Width of Uptown roadways
- Maintenance of access

Project Manager:

Stephen Craver, PE
 (928) 203-5059
SCraver@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY19 Project Budget: \$363,906
Total Project Budget: \$363,906

This project is a result of the Transportation Master Plan. This project consists of providing branded vehicular and pedestrian wayfinding throughout the City, and parking improvements in the Uptown area. In response to multiple concerns from residents and police department personnel related to parking issues, this strategy includes analysis for conversion of Van Deren, Wilson, and Smith Roads into one-way streets. Although it is recognized that this conversion to one-way may reduce convenience and efficiency of trips, it would potentially allow adequate space for safer parking and pedestrian/biking traffic.

Status: The next phase of vehicular wayfinding has begun for branded vehicular wayfinding throughout the entire city to indicate points of interest including parks and trailheads. A re-submittal of an encroachment permit to ADOT is expected by end of March. Kimley-Horn has completed a preliminary study of one-way streets in Uptown for Van Deren, Wilson, and Smith Roads. Staff is reviewing the findings, and an outreach effort with residents in this area will be initiated before this project would move forward. A request for proposals for a parking garage siting study has been issued, and submittals from qualified consultants are due in late March.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

March 2019

Project Phase	% Completion	Completion Date
Design	30%	TBD
Construction	0%	TBD