



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 1 – Uptown Roadway Improvements

FY20 CIP Update



KEY FEATURES:

Consultant: Kimley-Horn

Contractor: Eagle Mountain
Construction

Timing: April 2018 – June 2020

Construction Challenges:

- Heavy vehicular and pedestrian traffic
- Land acquisition
- Traffic Control

Project Manager:

Stephen Craver, PE
 (928) 203-5059
SCraver@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY20 Project Budget: \$4,001,607
Total Project Budget: \$4,856,172

This project is a result of the Transportation Master Plan. It was identified by Council as the highest priority project. The project will include construction of a raised median with a decorative barrier and landscaping; construction of a roundabout at the north end of Uptown; construction of an additional southbound travel lane on SR 89A through Uptown; construction of a roundabout on SR 89A at Jordan Road; development of a new access to public parking via Schnebly Road; and traffic signal alterations. A Construction Manager at Risk (CMAR) contract with Eagle Mountain Construction (EMC) was approved by City Council on May 29th, and construction activities began on June 3, 2019.

Status: To date, the contractor has completed the Jordan roundabout, improvements at the Forest Road intersection, improvements on the west side of SR 89A including a dry-stacked rock wall in front of Clear Creek Trading Company, excavation for the Schnebly connector, work at Apple Avenue, and has begun placing curb for the northern roundabout. Upcoming activities include work at midblock, additional curb at the northern roundabout, and placing the first median segment between Forest Road and the Jordan roundabout. Submittals for a public roundabout art competition have been reviewed by a selection committee and the preferred choice was approved by Council on December 10.

For more information on this project please visit the project website at simuptown.com.

Project Status

December 2019

Project Phase	% Completion	Completion Date
Design	100%	May 2019
Construction	50%	June 2020