WEEK OF MARCH 22, 2010 - EXPECTED ACTIVITIES:

CHAPEL SEWER AND STORM DRAINAGE PROJECT

This look ahead is a courtesy meant to provide expected activities for the period indicated. Not all activities will be included, and activities are subject to be changed without notice based on conditions.

Tiffany Construction Company, Inc (TCC) is making good progress. As of February 28, 2010, they were about 97.5% complete with 80% of the contract performance time having been expended. You can expect activities and construction traffic throughout the construction area and specifically at the following locations. There is the potential for lane restrictions in the vicinity of Chapel Road, Cathedral, Panorama Lane, Fox, Gambel and Rufous. Routes are subject to change. Please be careful in the area.

OTHER WORK:

- Little Horse Lane Adjusting manhole frames and covers to finish grade.
- Cathedral Grading shoulders in newly paved asphalt roadways and landscape remediation.
- Panorama Lane Grading shoulders in newly paved asphalt roadways and landscape remediation.
- Fox Road Grading shoulders in newly paved asphalt roadways and landscape remediation.
- Gambel Lane Grading shoulders in newly paved asphalt roadways and landscape remediation.
- Rufous Lane Grading shoulders in newly paved asphalt roadways and landscape remediation.
- Intersection of Chapel and Fox Roads May be replacing asphalt over trench for new sewer service crossing Chapel Road.

DGM – March 19, 2010 (204-7809)