

# City of Sedona Public Works Department

102 Roadrunner Drive Sedona, AZ 86336 (928) 204-7111 • Fax: (928) 282-5348



## Sedona in Motion 5B - Forest Road Connection

**FY20 CIP Update** 



This project is a result of the Transportation Master Plan. It was identified by Council as a high priority project. The connection will allow for residents, who live in the Uptown area, to avoid SR 89A and the "Y" when traveling to and from West Sedona. Land acquisition will be necessary to make this a public connection.

<u>Status</u>: A final Feasibility/Concept Design for Forest Road Connection was completed by the city's consultant, Southwestern Environmental Consultants, Inc. (SEC). The final alignment options identified two alternatives. Alignment Option 1 (shown above) extends Forest Road westerly and then southerly to connect with SR 89A approximately 300 feet west of the Brewer Road roundabout. Alignment Option 2 extends Forest Road further west, then southerly, and then back easterly to connect similarly with SR 89A.

Staff received direction from City Council to pursue design and construction of Alignment Option 1 with consideration for bike lanes and sidewalk(s). A solicitation requesting proposals from Engineering Design Consultants has been posted. Staff will be reviewing proposals from interested consultants in early September.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

### **KEY FEATURES:**

**Consultant:** Southwestern

Environmental Consultants (SEC)

Contractor: TBD

**<u>Timing</u>**: December 2017 – FY 2021

#### **Construction Challenges**:

- Extremely steep slopes
- Land acquisition

#### Project Manager:

Stephen Craver, PE (928) 203-5059 <u>SCraver@SedonaAZ.gov00</u>

#### City Engineer:

J. Andy Dickey, PE (928) 203-5039 ADickey@SedonaAZ.gov

**FY20 Project Budget:** \$1,205,800 **Total Project Budget:** \$3,144,900

| Project Status |              | August 2019     |
|----------------|--------------|-----------------|
| Project Phase  | % Completion | Completion Date |

Design 0% June 2020 Construction 0% FY 21