

City of Sedona Public Works Department

102 Roadrunner Drive Sedona, AZ 86336 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 12A, 12B – Traveler Information – Traffic Data & Video Services

FY20 CIP Update



This project is a result of the Transportation Master Plan (TMP). It was identified by Council as a high priority project. This project consists of providing real-time information to travelers through a variety of methods.

Status: The travel time information signage as shown in the image above is being displayed by ADOT on overhead Digital Message Signs on the I-17 corridor as of December 11, 2018. Current travel times for those signs can be viewed by visiting AZ511.gov. Staff is working with ADOT to ensure the messaging is accomplishing the goals of reducing travel times and congestion within the City. Staff is also working with a consultant to identify locations for camera installations along the SR 179 and SR 89A corridors, to allow residents and tourists to view current traffic conditions. FY20 budget is for installation of these cameras. Verizon Traffic Data Solutions is providing ongoing travel time information to gauge congestion frequency/duration, and gauge benefits of completed projects. This data will also provide ongoing origin-destination data that will be valuable for other projects and tourism metrics. Verizon is currently working to calibrate travel time data that has been collected and refine the functionality of the web platform. The first quarterly origin-destination report has been received and is being reviewed by staff.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

KEY FEATURES:

Consultant: Verizon Smart Cities

(Travel Time)

SEC, Inc. (camera installation)

Contractor: TBD

<u>Timing</u>: July 2018 – FY 20

Construction Challenges:

Communications capabilities

Project Manager: Stephen Craver, PE (928) 203-5059 SCraver@SedonaAZ.gov

<u>City Engineer:</u>
J. Andy Dickey, PE (928) 203-5039

ADickey@SedonaAZ.gov

FY20 Project Budget: \$30,000 **Total Project Budget:** \$1,047,000

Project Status	August 2019

Project Phase	% Completion	Completion Date
Design	60%	TBD
Construction	0%	TBD