



**City of Sedona**  
**Public Works Department**  
102 Roadrunner Drive Sedona, AZ 86336  
(928) 204-7111 • Fax: (928) 282-5348

**PD Shooting Range Improvements Phase II**

**FY20 CIP Update**



**KEY FEATURES:**

**Consultant:** In-House, Lyon  
Engineering

**Contractor:** Caruso Construction, Inc

**Construction Challenges:**

- N/A

**Project Manager:**  
Ryan Mortillaro, PE  
(928) 203-5091  
[RMortillaro@SedonaAZ.gov](mailto:RMortillaro@SedonaAZ.gov)

**City Engineer:**  
J. Andy Dickey, PE  
(928) 203-5039  
[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY20 Project Budget:** \$164,954  
**Total Project Budget:** \$164,954

The Police Department has determined the need for a more functional shooting range facility. The shooting range will see improvements to restroom facilities, storage, and an additional briefing/presentation room.

**Status:** Phase I of the PD Shooting Range Improvements project was to procure and install a modular classroom. This portion of the project has been completed, and a modular classroom was procured and installed at the shooting range. Also included was the installation of an ADA accessible ramp and staircase.

Construction of Phase II of the project is expected to begin in FY20. This phase will construct a potable water well, provide water and sewer service to the modular classroom, upgrade site lighting, and installation of associated electrical equipment.

The contract was awarded to Caruso Construction at the September 10 council meeting. The pre-construction meeting was completed on September 19 and the project is expected to begin in two weeks.

For a copy of this update, or updates for other projects, visit the projects website at:  
[www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**September 2019**

Project Phase	% Completion	Completion Date
Design	100%	Summer 2017
Construction	0%	Winter 2019