City of Sedona Public Works Department



102 Roadrunner Drive Sedona, AZ 86336 (928) 204-7111 • Fax: (928) 282-5348

Stormwater Master Plan Update

FY20 CIP Update



SWMP Update – Phase III



In FY20, we will begin an update of the 2005 Stormwater Master Plan (Phase I). This Stormwater Master Plan Update (SWMPU) will include looking at facility improvements and priorities. This will also account for the infrastructure completed since the 2005 Plan was complete and will include public outreach to identify new problem areas.

In FY21, we will continue to update the Master Plan (Phase II) to include hydrology and the study of existing conditions in problem areas. The estimated costs of potential improvements will be determined as well. Final priorities will be determined.

In FY22, we will complete the SWMPU (Phase III) to include remapping of the floodplains reduced by previous storm drainage improvement projects.

The City has an IGA with the Yavapai County Flood Control District (YCFCD) in which the YCFCD will be covering the \$100,000 budget for the consultant cost in FY20.

Status: Phase I of this SWMPU is budgeted in FY20, Phase II is budgeted in FY21, and Phase III is budgeted in FY22. JE Fuller, Inc. was selected as our consultant through a qualifications-based selection process to perform all three of the phases for this SWMPU. They will be using BetaPr out of Flagstaff as a subconsultant for the public outreach effort. Our contract with JE Fuller started on 10/17/19, and the contract amount is \$79,017 for Phase I. Open House in Council Chambers 1/16/20, 5PM - 7PM.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

KEY FEATURES:

Consultant: TBD
Contractor: N/A

Timing:

Phase II: FY 2020 Phase III: FY 2021 Phase III: FY 2022

Construction Challenges

N/A

Project Manager:

David Peck, EIT (928) 204-7108 DPeck@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE (928) 203-5039 ADickey@SedonaAZ.gov

FY20 Project Budget: \$100,000 **Total Project Budget:** \$400,000

FY22

Project Status		December 2019
Project Phase	% Completion	Completion Date
SWMP Update – Phase I	35%	FY20
SWMP Update – Phase II	0%	FY21

0%