



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WW-18 - WWRP Recharge Well Backwash Filter System

FY25 CIP Update



KEY FEATURES:

Consultant: Brown and Caldwell

Contractor: TBD

Timing: FY24

Construction Challenges:

- Maintaining operations

Project Manager:

Roxanne Holland, PE
 (928) 203-5069

RHolland@SedonaAZ.gov

City Engineer:

Kurtis Harris, PE
 (928) 203-5059

KHarris@SedonaAZ.gov

\$ FY25 Project Budget: \$300,000

The existing recharge well filter system utilizes disposable filters, resulting in excess cost and waste for filtration. This project will replace the existing filtration system for the recharge well pump station with a new backwash filtration system.

Status: Brown and Caldwell has completed 90% design plans for this project. Staff is currently reviewing the design and will return comments to the consultant for incorporation into the final construction plans. Design is expected to be complete this spring.

Construction is planned to begin in summer 2025.

PROJECT STATUS

MAY FY25

Project Phase	% Completion	Completion Date
Design	90%	Spring 2025
Construction	0%	Fall 2025