



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WW-19 – WWRP Facility Plan

FY25 CIP Update



KEY FEATURES:

Consultant: Carollo Engineers

Contractor: n/a

Construction Challenges:

Project Manager:

Roxanne Holland, PE
 (928) 203-5069
rholland@SedonaAZ.gov

City Engineer:

Kurt Harris, PE
 (928) 203-5059
kharris@SedonaAZ.gov

\$ FY25 Project Budget: \$250,000

The Wastewater Reclamation Plant (WWRP) Facility Plan is a study being conducted to evaluate the future needs of the WWRP. The plan will evaluate the capacity of the WWRP, feasibility of delivering reclaimed water to city limits, and an in-depth study of impending PFAS regulations to determine if additional treatment will be necessary to meet regulations. The Facility Plan will summarize infrastructure needs, permitting requirements, and include planning level cost estimates.

Status: The Facility Plan is expected to be finalized in May 2025. City staff and Carollo presented the draft plan to City Council at the January 15, 2025 meeting. Council would like to continue discussions on implementation options for Advanced Water Purification and reclaimed water delivery. A tentative date for those discussions has been scheduled in August 2025.

PROJECT STATUS

MAY FY25

Project Phase	% Completion	Completion Date
Design	95%	May 2025
Construction	n/a	