

UPDATE AS OF MAY 5, 2010

Chapel Area Sewer Extension and Storm Drainage Improvements Projects

David Mann – 204-7809

Description: This work will provide sewer connections in the Chapel area south of Chapel Road and east of SR 179 to the National Forest on the south and east. The sewer work will be accomplished concurrently with the Storm Drainage Improvement Projects in the same Area. It includes reconstructing and paving roads in the area.

Start Date: 8/4/08

Completion Date: 8/3/10

Status: *TCC has completed the project with the exception of some punch-list work. TCC expects to submit the asbuilt plans to the City by the week of 5/10/10. The City will in turn submit these plans to the Arizona Department of Environmental Quality (ADEQ) to secure permission to operate the new sewer system. TCC has worked the project as eight phases. Phases and projected dates, as well as additional information, are on the City's website under Your Government>Departments>Public Works>Chapel Project.*