



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

PD Shooting Range Improvements

FY18 CIP Update



KEY FEATURES:

Consultant: Lyon Engineering

Contractor: TBD

Construction Challenges:

- N/A

Project Manager:

Ryan Mortillaro, EIT

(928) 203-5091

RMortillaro@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE

(928) 203-5039

ADickey@SedonaAZ.gov

\$ FY18 Project Budget: \$272,500

Total Project Budget: \$726,250

The Police Department has determined the need for a more functional shooting range facility. The shooting range will see improvements to restroom facilities, storage, and an additional briefing/presentation room.

Status: RFB for the modular classroom was found successful. Classroom is under permit review at the State level, and will be delivered soon. Design plans have been slightly revised to reflect the purchased classroom.

The project construction has been postponed until FY20.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

June 2018

Project Phase	% Completion	Completion Date
Design	100%	Summer 2017
Construction	0%	Summer 2018