



City of Sedona
Public Works Department
102 Roadrunner Drive Sedona, AZ 86336
(928) 204-7111 • Fax: (928) 282-5348

PD Shooting Range Improvements Phase II

FY20 CIP Update



KEY FEATURES:

Consultant: In-House, Lyon
Engineering

Contractor: TBD

Construction Challenges:

- N/A

Project Manager:
Ryan Mortillaro, EIT
(928) 203-5091
RMortillaro@SedonaAZ.gov

City Engineer:
J. Andy Dickey, PE
(928) 203-5039
ADickey@SedonaAZ.gov

\$ FY20 Project Budget: \$164,954
Total Project Budget: \$164,954

The Police Department has determined the need for a more functional shooting range facility. The shooting range will see improvements to restroom facilities, storage, and an additional briefing/presentation room.

Status: Phase I of the PD Shooting Range Improvements project was to procure and install a modular classroom. This portion of the project has been completed, and a modular classroom was procured and installed at the shooting range. Also included was the installation of an ADA accessible ramp and staircase.

Construction of Phase II of the project is expected to begin in FY20. This phase will construct a potable water well, provide water and sewer service to the modular classroom, upgrade site lighting, and installation of associated electrical equipment.

Bids were received on August 1, and Caruso Construction is the successful bidder. This contract will be going to council on September 10 for approval.

For a copy of this update, or updates for other projects, visit the projects website at:
www.sedonaaz.gov/CIP.

Project Status

August 2019

Project Phase	% Completion	Completion Date
Design	100%	Summer 2017
Construction	0%	Summer 2019