



## Sedona in Motion 5B – Forest Road Connection

## FY20 CIP Update



### KEY FEATURES:

**Consultant:** Southwestern  
Environmental Consultants (SEC)

**Contractor:** TBD

**Timing:** December 2017 – FY 2021

**Construction Challenges:**

- Extremely steep slopes
- Land acquisition

**Project Manager:**  
Stephen Craver, PE  
(928) 203-5059  
[SCraver@SedonaAZ.gov](mailto:SCraver@SedonaAZ.gov)

**City Engineer:**  
J. Andy Dickey, PE  
(928) 203-5039  
[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY20 Project Budget:** \$1,205,800  
**Total Project Budget:** \$3,144,900

This project is a result of the Transportation Master Plan. It was identified by Council as a high priority project. The connection will allow for residents, who live in the Uptown area, to avoid SR 89A and the “Y” when traveling to and from West Sedona. Land acquisition will be necessary to make this a public connection.

**Status:** A final Feasibility/Concept Design for Forest Road Connection was completed by the city’s consultant, Southwestern Environmental Consultants, Inc. (SEC), with two alignment options being identified. Staff received direction from City Council to pursue Alignment Option 1 (shown above), which extends Forest Road westerly and then southerly to connect with SR 89A approximately 300 feet west of the Brewer Road roundabout.

A solicitation seeking proposals from engineering design consultants has recently concluded and staff is currently working with the highest qualified consultant (identified by selection committee), to identify a suitable scope and budget for the design work. The schedule for design is anticipated to take approximately 13 months to complete.

For a copy of this update, or updates for other projects, visit the projects website at:  
[www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

### Project Status

**September 2019**

Project Phase	% Completion	Completion Date
Design	0%	October 2020
Construction	0%	FY 21