



**City of Sedona**  
**Public Works Department**  
102 Roadrunner Drive Sedona, AZ 86336  
(928) 204-7111 • Fax: (928) 282-5348



**Sedona in Motion 8 – Enhanced Transit Service - Tourism**

**FY20 CIP Update**



**KEY FEATURES:**

**Consultant:** LSC Transportation Consultants, Inc.

**Contractor:** TBD

**Timing:** July 2018 – FY 20

**Construction Challenges:**

- Bus stop locations
- Park and ride lot locations

**Project Manager:**  
Stephen Craver, PE  
(928) 203-5059  
[SCraver@SedonaAZ.gov](mailto:SCraver@SedonaAZ.gov)

**City Engineer:**  
J. Andy Dickey, PE  
(928) 203-5039  
[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY20 Project Budget:** \$1,120,000  
**Total Project Budget:** \$51,300,000

This project is a result of the Transportation Master Plan. It was identified by Council as a high priority project. This project consists of providing enhanced transit from the Village of Oak Creek, continuing north on SR 179 and SR 89A in to Oak Creek Canyon. It could include periodic stops and park and ride lots, and trailhead service. The Technical Advisory Committee (TAC) for the project includes representatives from City staff, ADOT, US Forest Service, AZ State Parks, Coconino County, Verde Lynx, Sedona Fire District, and the Sedona Chamber of Commerce.

**Status:** A TAC meeting was held in July to discuss the modeling of service options, as well as governance options, funding strategies, and marketing strategies. The consultant is now working on some final modifications to modeling of improvements before the study is completed in October. The final plan will be presented to Council at the October 23 work session.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**September 2019**

**Project Phase**

**% Completion**

**Completion Date**

Design

95%

October 2019

Construction

0%

TBD