



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

PD Facility Renovation

FY20 CIP Update



KEY FEATURES:

Consultant: TBD

Contractor: TBD

Construction Challenges:

- Remodel with minimal disruption to Police Department function
- Meet the police department's needs and create a functional and efficient floor plan.

Project Manager:

Ryan Mortillaro, PE

(928) 203-5091

RMortillaro@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE

(928) 203-5039

ADickey@SedonaAZ.gov

\$ FY20 Project Budget: \$229,019

Total Project Budget: \$2,511,168

The Police Department has determined the need to efficiently remodel underutilized floor space. This project will assess the full needs of the Police Department, and may result in a full remodel of the existing station, and the addition of new floor space.

Status: The city received three (3) architectural Request for Qualifications (RFQ) proposals on September 25 at 4:00 PM. The review committee selected the top candidate based on qualifications. The top candidate was determined to be Gabor Lorant Architects, Inc. The consultant finalized their scope and fee for architectural services. The design contract is anticipated to be at the November 26, 2019 Council meeting.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

October 2019

Project Phase	% Completion	Completion Date
Design	0%	FY21
Construction	0%	FY22