



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348

**PD Shooting Range Improvements Phase II**

**FY20 CIP Update**



**KEY FEATURES:**

**Consultant:** In-House, Lyon Engineering

**Contractor:** Caruso Construction, Inc

**Construction Challenges:**

- N/A

**Project Manager:**  
 Ryan Mortillaro, PE  
 (928) 203-5091  
[RMortillaro@SedonaAZ.gov](mailto:RMortillaro@SedonaAZ.gov)

**City Engineer:**  
 J. Andy Dickey, PE  
 (928) 203-5039  
[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY20 Project Budget:** \$164,954  
**Total Project Budget:** \$164,954

The Police Department has determined the need for a more functional shooting range facility. The shooting range will see improvements to restroom facilities, storage, and an additional briefing/presentation room. This phase will construct a potable water well, provide water and sewer service to the modular classroom, upgrade site lighting, and installation of associated electrical equipment.

**Status:** Construction began in early October. The well drilling has been completed at a depth of 880'. The well will now be equipped and constructed.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**October 2019**

Project Phase	% Completion	Completion Date
Design	100%	Summer 2017
Construction	25%	Winter 2019