



**City of Sedona**  
**Public Works Department**  
 102 Roadrunner Drive Sedona, AZ 86336  
 (928) 204-7111 • Fax: (928) 282-5348



**Sedona in Motion 4D – SR 89A & SR 179 Y Roundabout Bypass Lanes**

**FY20 CIP Update**



**KEY FEATURES:**

**Consultant:** ADOT In-House Design

**Contractor:** TBD

**Timing:** July 2018 – FY 22

**Construction Challenges:**

- Potential land acquisition
- Maintenance of traffic/access
- Maintaining available parking

**Project Manager:**

Stephen Craver, PE  
 (928) 203-5059  
[SCraver@SedonaAZ.gov](mailto:SCraver@SedonaAZ.gov)

**City Engineer:**

J. Andy Dickey, PE  
 (928) 203-5039  
[ADickey@SedonaAZ.gov](mailto:ADickey@SedonaAZ.gov)

**\$ FY20 Project Budget:** \$300,650

**Total Project Budget:** \$2,392,614

This project is a result of the Transportation Master Plan. The project consists of dedicated right turn lanes toward southbound SR 179, and toward Uptown, at the “Y” roundabout. The turn lanes could be separated from the roundabout by a narrow median. This allows those specific turning movements to bypass the roundabout. The right turns can be made more efficiently because it only requires a merge at the end of the lane rather than a full yield to enter the roundabout, and it also removes those vehicles from the overall capacity of the roundabout. ADOT Northcentral district was awarded competitive district minor project funding, with in-house design starting in FY 19. ADOT will be the lead jurisdiction on the project but the City has committed to contribute 50% of the overall funding. An IGA with ADOT formalizing the City’s contribution was approved at the October 23, 2018 City Council meeting. The IGA was approved by the State Transportation Board on May 17.

**Status:** A project kick-off meeting, along with a meeting with adjacent property owners and stakeholders, was held on June 3 to get their input about the project. Field survey was completed in July. Staff is working with ADOT to refine the public involvement plan for the project. The design team is still vetting concepts to minimize parking and access impacts to adjacent properties. A scoping memo is expected to be sent to stakeholders in December. Current anticipation is that construction would start in May 2021.

For a copy of this update, or updates for other projects, visit the projects website at: [www.sedonaaz.gov/CIP](http://www.sedonaaz.gov/CIP).

**Project Status**

**October 2019**

Project Phase	% Completion	Completion Date
Design	10%	December 2020
Construction	0%	FY22