



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

Courtroom Remodel

FY20 CIP Update



KEY FEATURES:

Consultant: Don Woods Architect

Contractor: TBD

Construction Challenges:

- Efficiently utilize space to create a functional court house

Project Manager:

Ryan Mortillaro, PE
 (928) 203-5091

RMortillaro@SedonaAZ.gov

City Engineer:

J. Andy Dickey, PE
 (928) 203-5039

ADickey@SedonaAZ.gov

\$ FY20 Project Budget: \$271,907

Total Project Budget: \$271,907

The court and City Council often compete for the usage of the existing court chambers at City Hall. As court usage steadily increases, the need for a dedicated full time court house is becoming a basic need. The extent of this project is to remodel the interior of the building on 55 Sinagua Drive. This will be a full remodel and will ensure court functions and needs are met.

Status: Bid opening occurred on January 30, 2019 and no successful bids were received. Staff obtained an additional proposal, which did not meet budgetary needs. Re-strategization is necessary before moving forward with the project. This project is currently on-hold until further notice. Staff will be meeting to re-strategize in January 2020.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

Project Status

December 2019

Project Phase	% Completion	Completion Date
Design	100%	December 2018
Construction	0%	TBD