



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

PD Facility Renovation

FY20 CIP Update



KEY FEATURES:

Consultant: Gabor Lorant Architects, Inc.

Contractor: TBD

Construction Challenges:

- Remodel with minimal disruption to Police Department function
- Meet the police department's needs and create a functional and efficient floor plan.

Project Manager:
 Ryan Mortillaro, PE
 (928) 203-5091
RMortillaro@SedonaAZ.gov

City Engineer:
 J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY20 Project Budget: \$229,019
Total Project Budget: \$2,511,168

The Police Department has determined the need to efficiently remodel underutilized floor space. This project will assess the full needs of the Police Department, and may result in a full remodel of the existing station, and the addition of new floor space.

Status: The design contract with Gabor Lorant Architects, Inc. was approved at the November 26, 2019 Council Meeting. The kick-off meeting with the consultant and staff was completed. Police staff is working to identify key components of the Needs Assessment to move forward. Public Works staff is working to identify alternative expansion areas.

For a copy of this update, or updates for other projects, visit the projects website at:
www.sedonaaz.gov/CIP.

Project Status

December 2019

Project Phase	% Completion	Completion Date
Design	0%	FY21
Construction	0%	FY22