



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

PD Shooting Range Improvements Phase II

FY20 CIP Update



KEY FEATURES:

Consultant: In-House, Lyon Engineering

Contractor: Caruso Construction, Inc

Construction Challenges:

- N/A

Project Manager:
 Ryan Mortillaro, PE
 (928) 203-5091
RMortillaro@SedonaAZ.gov

City Engineer:
 J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY20 Project Budget: \$164,954
Total Project Budget: \$164,954

The Police Department has determined the need for a more functional shooting range facility. The shooting range will see improvements to restroom facilities, storage, and an additional briefing/presentation room. This phase will construct a potable water well, provide water and sewer service to the modular classroom, upgrade site lighting, and installation of associated electrical equipment.

Status: The well drilling has been completed at a depth of 880'. The well will now be equipped and constructed. Change order has been executed to replace the proposed SDR well casing to steel casing. The new casing is currently being installed.

For a copy of this update, or updates for other projects, visit the projects website at:
www.sedonaaz.gov/CIP.

Project Status

December 2019

Project Phase	% Completion	Completion Date
Design	100%	June 2019
Construction	25%	February 2020