



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348



Sedona in Motion 8 – Enhanced Transit Service - Tourism

FY20 CIP Update



KEY FEATURES:

Consultant: LSC Transportation Consultants, Inc.

Contractor: TBD

Timing: July 2018 – FY 20

Construction Challenges:

- Bus stop locations
- Park and ride lot locations

Project Manager:
 Stephen Craver, PE
 (928) 203-5059
SCraver@SedonaAZ.gov

City Engineer:
 J. Andy Dickey, PE
 (928) 203-5039
ADickey@SedonaAZ.gov

\$ FY20 Project Budget: \$1,120,000
Total Project Budget: \$51,300,000

This project is a result of the Transportation Master Plan. It was identified by Council as a high priority project. This project consists of providing enhanced transit from the Village of Oak Creek, continuing north on SR 179 and SR 89A in to Oak Creek Canyon. It could include periodic stops and park and ride lots, and trailhead service. The Technical Advisory Committee (TAC) for the project includes representatives from City staff, ADOT, US Forest Service, AZ State Parks, Coconino County, Verde Lynx, Sedona Fire District, and the Sedona Chamber of Commerce.

Status: The study was completed in mid-October. At the October 23, 2019 meeting, City Council approved a full-time position dedicated to advancing the city's transit planning and conducting financial partnership discussions with other area governments. The first step will be implementation of Phase 1, which extends the core routes and includes a service to specific trailheads.

For more information on this project, visit the project website at: www.sedonaaz.gov/Transit.

Project Status

December 2019

| Project Phase | % Completion | Completion Date |
|---------------|--------------|-----------------|
| Design | 100% | October 2019 |
| Construction | 0% | TBD |