



City of Sedona
Public Works Department
 102 Roadrunner Drive Sedona, AZ 86336
 (928) 204-7111 • Fax: (928) 282-5348

WW-09 - WWRP Treatment Process Upgrades

FY25 CIP Update



KEY FEATURES:

- Consultant:** Sunrise Engineering
- Contractor:** KEAR Civil Corporation
- Timing:** FY23 – FY28
- Construction Challenges:**
 - Maintaining plant operations

Project Manager:
 Roxanne Holland, PE
 (928) 203-5069
RHolland@SedonaAZ.gov

City Engineer:
 Kurtis Harris, PE
 (928) 203-5059
KHarris@SedonaAZ.gov

\$ FY25 Project Budget: \$3,515,500

A study of process capacity for the WWRP A+ Upgrades in 2012 showed there were several processes at the wastewater treatment plant (WWRP) that were limited in capacity. Capacity has already been added to the aeration basin blowers, secondary clarifier, sludge digester, and tertiary filters. This project will be a multi-phase project to bring additional capacity to UV disinfection and the sludge digester.

Status: KEAR Civil Corporation has mobilized to the wastewater reclamation plant and is working on demolition of the existing travelling bridge filters. The new UV equipment will be housed within those basins. In addition, KEAR is preparing equipment and material submittals for approval.

PROJECT STATUS

MAY FY25

Project Phase	% Completion	Completion Date
Design	100%	September 2024
Construction	5%	April 2026