City of Sedona
Public Works Department
102 Roadrunner Drive Sedona, AZ 86336
(928) 204-7111 · Fax: (928) 282-5348

Sedona in Motion 1 – Uptown Roadway Improvements — FY20 CIP Update

This project is a result of the Transportation Master Plan. It was identified by Council as the highest priority project. The project will include construction of a raised median with a decorative barrier and landscaping; construction of a roundabout at the north end of Uptown; construction of an additional southbound travel lane on SR 89A through Uptown; construction of a roundabout on SR 89A at Jordan Road; development of a new access to public parking via Schnebly Road; and traffic signal alterations. A Construction Manager at Risk (CMAR) contract with Eagle Mountain Construction (EMC) was approved by City Council on May 29th, and construction activities began on June 3.

Status: The project will be constructed in 5 phases. Phase 1 has focused on improvements for the Jordan Road roundabout. The first layer of pavement at the roundabout was completed on August 29, and the roundabout was functional before Labor Day weekend. The northern roundabout has experienced some delays with ADOT permitting, but the contractor has been able to work down the west side of SR 89A to continue on schedule, including the dry stacked rock wall in front of Clear Creek Trading Company. Phase 2 will focus on edge of road improvements on the west side of SR 89A, along with construction of the northern roundabout.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

KEY FEATURES:

Consultant: Kimley-Horn

Contractor: Eagle Mountain Construction

Timing: April 2018 – June 2020

Construction Challenges:

- Heavy vehicular and pedestrian traffic
- Land acquisition

Project Manager:
Stephen Craver, PE
(928) 203-5059
SCraver@SedonaAZ.gov

City Engineer:
J. Andy Dickey, PE
(928) 203-5039
ADickey@SedonaAZ.gov

$ **FY20 Project Budget:** $4,001,607
Total Project Budget: $4,856,172

Project Status — August 2019

Project Phase	% Completion	Completion Date
Design	100%	May 2019
Construction	25%	June 2020