City of Sedona
Public Works Department
102 Roadrunner Drive Sedona, AZ 86336
(928) 204-7111 · Fax: (928) 282-5348

Mystic Hills & Chapel Lift Station Replacement — FY20 CIP Update

A condition assessment of existing sewer infrastructure and capacity analysis of the City's Wastewater Collection System was completed as part of the Wastewater Master Plan Update. Evaluation of the operation of the City's 17 lift stations led to identification of improvements needed at 2 of the lift stations: Mystic Hills and Chapel.

This project will provide for design and construction to increase the wet well and pump capacity for both the Mystic Hills and Chapel lift stations.

Status: Major pre-frabricated and pre-assembled lift station components are in the process of being constructed and assembled in offsite supplier facilities. As the Contractor awaits the assembly and delivery of these components, currently anticipated in November, only limited construction activity will be occurring on each of the sites.

Construction is approximately 11% complete.

For a copy of this update, or updates for other projects, visit the projects website at: www.sedonaaz.gov/CIP.

KEY FEATURES:

Consultant: Sunrise Engineering, Inc.

Contractor: Kinney Construction Services, LLC

Timing: April 2018 – February 2020

Construction Challenges:

- Maintaining operation during construction

Project Manager:
Robert Welch, PE
(928) 203-5120
BWelch@SedonaAZ.gov

City Engineer:
J. Andy Dickey, PE
(928) 203-5039
ADickey@SedonaAZ.gov

$ **FY20 Project Budget:** $2,088,100
Total Project Budget: $2,834,800

Project Status — September 2019

Project Phase	% Completion	Completion Date
Design	100%	January 2019
Construction	11%	February 2020